CIP Project Construction Report

## 2nd Quarter FY 2010-11

Completed

December 31, 2010

Title	Planned Start as of 7/1/10	Award of Contract	Planned Completion as of 7/1/10	Substantial Completion	Variance (months)		Awarded ntract Value	Fin	al Contract Value	% Cost Variance	Comments
Lido Isle Pavement Rehabilitation Phase II  Newport Coast Community Center A/V Equipment  OASIS Senior Center A/V System  OASIS Senior Center Parking Lot W. & Fifth Ave. Resurface  Playground Resilient Surface Renovation Phase II	Jul-10 N/A N/A N/A N/A	May-10 Jun-10 Jan-10 Jul-10 Jul-10	Oct-10 Sep-10 N/A N/A N/A	Oct-10 Sep-10 N/A Oct-10 Sep-10	0 0 0 0	\$ \$ \$ \$	572,572 119,793 241,562 149,925 44,160	\$ \$ \$	562,893 130,649 240,454 159,667 47,718	-1.7% 9.1% -0.5% 6.5% 8.1%	
Total Completions					0.00	\$	1,128,012	\$	1,141,381	1.2%	

Performance Measures	Target	Actual
Projects completed within 2 months of baseline schedule	85%	100%
Projects completed within awarded contract value, plus 10%	95%	100%

All projects completed and accepted by City Council (10/1/2010-12/31/2010)

December 31, 2010

Title	Planned Start as of 7/1/10	Award of Contract	Planned Completion as of 7/1/10*	Revised Completion as of 02/28/2011	Variance (months)		Awarded utract Value		Amended ntract Value to date	% Cost Variance	Comments
Avon, Tustin, Ocean & Dover/Westcliff Street Rehabilitation	Jan-10	Jun-10	Apr-10	Nov-10	7	\$	667,316	\$	667,316	0.0%	Delay due to funding & changing the scope of work
Balboa Boulevard at Washington Street Parking Lot	Jan-11	Sep-10	Mar-11	Mar-11	0	\$	157,000	\$	157,000	0.0%	ggg
Balboa Island and Other City Sewer Main Point Repair	Nov-10	Sep-10	May-11	May-11	2	\$	286,050	\$	286,050	0.0%	
Carroll Beek Community Center Improvements	Nov-10	Oct-10	Dec-10	Dec-10	0	\$	84,635	\$	84,635	0.0%	
Central Balboa Water and Sewer Improvements	Aug-10	Jul-10	Apr-11	Apr-11	2	\$	1,494,784	\$	1,494,784	0.0%	
Community Youth Center Roof Rehabilitation	Nov-09	Aug-09	Dec-09	Dec-09	0	\$	74,650	\$	75,901	1.7%	
Corporation Yard CNG Fleet Shop Modifications		Sep-10			0	\$	195,434	\$	195,434	0.0%	
Eastbluff Park / Bonita Creek Park Recycled Water Retrofit	Jan-10	Nov-09	Apr-10	Apr-10	0	\$	470,328	\$	481,878	2.5%	
Energy Efficient Streetlight Improvement Project	N/A	May-10	N/A	N/A	0	\$	725,928	\$	725,928	0.0%	
Lifeguard Headquarters Roof Replacement	N/A	Sep-10	N/A	N/A	0	\$	36,350	\$	36,350	0.0%	
OASIS Senior Center Rebuild	Mar-09	Mar-09	Oct-10	Oct-10	0	\$	11,047,000	\$	11,092,174	0.4%	
Public Dock Access Improvements	May-10	Mar-10	Jul-10	Jun-10	-1	\$	164,903	\$	158,222	-4.1%	
Rhine Wharf Repairs & Public Dock	Nov-09	Oct-09	Jun-10	Jun-10	0	\$	430,540	\$	430,540	0.0%	
Traffic Signal Modernization Phases 4 and 7	May-10	May-10	Dec-10	Dec-10	0	\$	702,447	\$	702,447	0.0%	
Tsunami Warning System	Sep-09	Mar-10	Jun-10	Jun-10	0	\$	122,810	\$	122,810	0.0%	
San Miguel Drive Street Improvements	N/A	Jun-10	Dec-10	Nov-10	-1	\$	1,170,000	\$	1,170,000	0.0%	
Seashore Drive and Pearl Avenue Tide Gate Replacement	Sep-10	Jul-10	Dec-10	Dec-10	0	\$	92,300	\$	92,300	0.0%	
Seismic Retrofit of San Diego Creek Bridge/Goldenrod Foot	Dec-10	Oct-10	Jun-11	Jun-11	0	\$	706,034	\$	706,034	0.0%	
Sewer Pump Station Improvements (six locations)	Mar-10	Feb-10	Jul-10	Jul-10	0	\$	1,994,112	\$	1,994,112	0.0%	
Total In Construction	1				0.45	\$ 2	20,622,620.75	\$ 2	20,673,914.32	0.2%	

Performance Measures	Target	Actual
Projects within 2 months of baseline schedule	85%	95%
Projects within awarded contract value, plus 10%	95%	100%

All projects awarded and in construction (10/1/2010-12/31/2010) not including Civic Center & Park

<sup>\*</sup>The 7/1/2010 project schedule represents the new FY 2010-2011 baseline for all projects.