CIP Project Construction Report 4th Quarter FY 2010-11

Completed June 30, 2011

| | Planned | | Planned | ~ | | | | | | | |
|--|-------------|----------|---------------|-------------|----------|-----|-------------|-----|--------------|----------|--|
| | Start as of | Award of | Completion as | Substantial | Variance | A | warded | Fin | ial Contract | % Cost | |
| Title | 7/1/10 | Contract | of 7/1/10 | Completion | (months) | Con | tract Value | | Value | Variance | Comments |
| Carroll Beek Community Center Improvements | Nov-10 | Oct-10 | Dec-10 | Mar-11 | 3 | \$ | 84,635 | \$ | 96,069 | 13.5% | Additional work due to unexpected rot / termite damage & community input |
| Corporation Yard CNG Fleet Shop Modifications C-4315 | Sep-10 | Sep-10 | Nov-10 | Mar-11 | 4 | \$ | 195,434 | \$ | 208,584 | 6.7% | |
| Energy Efficient Streetlight Improvement C-4232 | N/A | May-10 | Apr-11 | May-11 | 1 | \$ | 725,928 | \$ | 914,585 | 26.0% | |
| | | | | | | | | | | | |
| Total Completions | | | | | 2.67 | \$ | 1,005,997 | \$ | 1,219,238 | 21.2% | |

| Performance Measures | Target | Actual |
|--|--------|--------|
| Projects completed within 2 months of baseline schedule | 85% | 33% |
| Projects completed within awarded contract value, plus 10% | 95% | 33% |

All projects completed and accepted by City Council (3/31/2011-6/30/2011)

CIP Project Construction Report 4th Quarter FY 2010-2011

| Till Qualtor i 2010 2011 | | | | | | | | | | 0d110 00, 2011 |
|--|----------------------------------|----------------------|--|--|----------------------|------|-------------------------|------------------------------------|--------------------|----------------|
| Title | Planned Start as of 7/1/10 | Award of Contract | Planned Completion as of 7/1/10* | Revised Completion as of 06/30/2011 | Variance (months) | | Awarded ntract Value | Amended ntract Value to date | % Cost Variance | Comments |
| Balboa Island & Other Sewer Main Point Repair C-3802 | Nov-10 | Sep-10 | May-11 | May-11 | 0 | \$ | 286,050 | \$ 286,050 | 0.0% | |
| Bridge Maintenance Program C-4587 | Jan-11 | Mar-11 | Apr-11 | Jul-11 | 2 | \$ | 129,129 | \$ 129,129 | 0.0% | |
| Central Balboa Pavement Rehabilitation-Phase 1 C-4453 | Jan-11 | Apr-11 | May-11 | Sep-11 | 4 | \$ | 448,000 | \$ 448,000 | 0.0% | |
| Central Balboa Water and Sewer Improvements C-4067 | Aug-10 | Jul-10 | Apr-11 | Apr-11 | 0 | \$ | 1,494,784 | \$ 1,494,784 | 0.0% | |
| Citywide Slurry Seal FY10/11 C-4604 | Mar-11 | Mar-11 | Jun-11 | Jun-11 | 0 | \$ | 566,500 | \$ 566,500 | 0.0% | |
| Civic Center - GMP #1 Mass Excavation / Grading | Apr-10 | Apr-10 | Dec-10 | Dec-10 | 0 | \$ | 6,846,038 | \$ 6,846,038 | 0.0% | |
| Civic Center - GMP #2 Parking Structure | Sep-10 | Sep-10 | Dec-11 | Dec-11 | 0 | \$ | 7,090,775 | \$ 7,090,775 | 0.0% | |
| Civic Center - GMP #3 CH Building/Library Expansion/Park | Feb-11 | Feb-11 | Dec-12 | Dec-12 | 0 | \$ | 80,070,562 | \$ 80,070,562 | 0.0% | |
| Emergency Repair of Back Bay Trail C-4753 | N/A | Feb-11 | N/A | N/A | 0 | \$ | 110,200 | \$ 110,200 | 0.0% | |
| Jamboree Road Bridge Widening over SR73 C-3724 | May-11 | Mar-11 | Jun-12 | Jun-12 | 0 | \$ | 3,194,703 | \$ 3,194,703 | 0.0% | |
| Lido Isle Pavement Rehab-Phase 3 C-4520 | Mar-11 | Mar-11 | Jun-11 | Jul-11 | 1 | \$ | 574,560 | \$ 574,560 | 0.0% | |
| Ocean Front Street & Alley Replacement C-4316 | Mar-11 | Feb-11 | Jun-11 | Sep-11 | 3 | \$ | 907,000 | \$ 907,000 | 0.0% | |
| Ocean Piers Maintenance C-4682 | Mar-11 | Apr-11 | May-11 | Aug-11 | 3 | \$ | 316,700 | \$ 316,700 | 0.0% | |
| Public Dock Access Improvements C-4110 | May-10 | Mar-10 | Jul-10 | Jun-10 | -1 | \$ | 164,903 | \$ 158,222 | -4.1% | |
| Rhine Channel Contaminated Sediment Cleanup C-4555 | Aug-11 | May-11 | Nov-11 | Apr-11 | 7 | \$ | 3,369,555 | \$ 3,369,555 | 0.0% | |
| Sidewalk, Curb & Gutter FY10/11 C-4561 | Jan-11 | Jan-11 | Apr-11 | Jul-11 | 3 | \$ | 475,370 | \$ 475,370 | 0.0% | |
| Seashore Dr / Pearl Ave Tide Gate Replacement C-4476 | Sep-10 | Jul-10 | Dec-10 | Dec-10 | 0 | \$ | 92,300 | \$ 92,300 | 0.0% | |
| Seismic Retrofit - San Diego Creek / Goldenrod C-3531 | Dec-10 | Oct-10 | Jun-11 | Jun-11 | 0 | \$ | 706,034 | \$ 706,034 | 0.0% | |
| Sewer Pump Stations Improvements (six locations) C-3804 | Mar-10 | Feb-10 | Jul-10 | May-11 | -2 | \$ | 1,994,112 | \$ 1,994,112 | 0.0% | |
| Traffic Signal Modernization-Phase 5 C-4698 | Jul-11 | Jun-11 | Feb-12 | Mar-12 | 1 | \$ | 508,373 | \$ 508,373 | 0.0% | |
| Wayfinding Sign C-4040 | N/A | Mar-11 | N/A | N/A | 0 | \$ | 97,551 | \$ 97,551 | 0.0% | |
| Total In Construction | ı | | | | 0.95 | \$ 1 | 09,443,198.16 | \$ 109,436,517.16 | 0.0% | |

| Performance Measures | Target | Actual |
|---|--------|--------|
| Projects within 2 months of baseline schedule | 85% | 76% |

95%

100%

All projects awarded and in construction (3/31/2011-6/30/2011)

Projects within awarded contract value, plus 10%

^{*}The 7/1/2010 project schedule represents the new FY 2010-2011 baseline for all projects.