







Act ID	Description	Orig Dur	Rem Dur	Early Start	Early Finish	2014							2015		
						NOV	DEC	JAN							
						17	24	01	08	15	22	29	05	12	19
1000	Holidays	2d	2d	27NOV14	28NOV14										
1240	Maintain left over BMP's	10d	10d	24NOV14	05DEC14										
1630	Anti-graffiti left over Items	1d	1d	24NOV14	24NOV14										
1778	Prep. handseeded PCC by play area	1d	1d	24NOV14	24NOV14										
1780	Pour hand seeded walkway (Slow issues)	2d	2d	25NOV14	26NOV14										
1790	Complete Grass crete area.	2d	2d	01DEC14	02DEC14										
1792	Form/Pour last piece of curb @ access road	2d	2d	01DEC14	02DEC14										
1805	Complete 3/4" Gravel access down to PCH	2d	2d	08DEC14	09DEC14										
2150	Plant Shrubs dif. areas	7d	7d	24NOV14	02DEC14										
2195	Install pre-emerge before mulch	7d	7d	24NOV14	02DEC14										
2200	Install Mulch	7d	7d	24NOV14	02DEC14										
2205	Soil Prep./Grade for Turf (last Planter)	1d	1d	24NOV14	24NOV14										
2210	Install turf	3d	3d	24NOV14	26NOV14										
2250	Complete/installation of Misc. items	3d	3d	24NOV14	26NOV14										
2470	Install Restroom Doors	1d	1d	24NOV14	24NOV14										
2474	Install Restroom Signs	1d	1d	25NOV14	25NOV14										
2480	Install Mesh Screen Panels	2d	2d	25NOV14	26NOV14										
2500	Install Restroom Tile	6d	6d	24NOV14	01DEC14										
2510	Complete Restroom electricity	2d	2d	24NOV14	25NOV14										
2520	Complete Restroom Plumbing	3d	3d	24NOV14	26NOV14										
2530	Install Restrooms Partitions	2d	2d	02DEC14	03DEC14										
2540	Install Restroom accessories	2d	2d	04DEC14	05DEC14										
2610	Job Turn over items	7d	7d	08DEC14	16DEC14										
2620	Complete Punch list items	6d	6d	03DEC14	10DEC14										
2650	JOB GRAND OPENING	1d	0	06DEC14 A	06DEC14 A										

Start date	24NOV14
Finish date	16DEC14
Data date	24NOV14
Run date	23NOV14
Page number	1A
© Primavera Systems, Inc.	

**Environmental Construction Inc.
Two Week Look Ahead**

-  Early bar
-  Progress bar
-  Critical bar
-  Summary bar
-  Start milestone point
-  Finish milestone point