

AD-117 Project Schedule

ID	Project Title	Duration	Start	Finish	2018												2019												2020												2021
					J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J
1	<b>Assessment District 117 - 65802 - Carnation (Carnation to Acacia)</b>	<b>1631 days</b>	<b>Wed 3/19/14</b>	<b>Fri 6/12/20</b>	[Summary bar]																																				
2	(0) Resident Petition (6/9/15 Certified)	321 days	Wed 3/19/14	Mon 6/8/15	[Summary bar]																																				
3	(1) Assessment Engineering	65 days	Mon 6/15/15	Fri 9/11/15	[Summary bar]																																				
4	(2) Resolution of Intent (Council Meeting)	1 day	Tue 9/22/15	Tue 9/22/15	[Summary bar]																																				
5	(3) Public Hearing - District Approved (Council Meeting)	1 day	Tue 11/24/15	Tue 11/24/15	[Summary bar]																																				
6	(4) Utility Company Design and Bidding Efforts	435 days	Wed 11/25/15	Tue 7/25/17	[Summary bar]																																				
7	(4b) City Bidding and Award Efforts	127 days	Mon 1/1/18	Tue 6/26/18	[Summary bar]																																				
8	(5) Underground Construction (\$2.1 Million + \$800,000)	150 days	Mon 7/9/18	Fri 8/16/19	[Summary bar]																																				
9	(6) Utility Systems Installation and Wiring	120 days	Mon 3/4/19	Fri 8/16/19	[Summary bar]																																				
10	(7) Resident Conversion	180 days	Mon 6/3/19	Fri 2/7/20	[Summary bar]																																				
11	(8) Pole and Wire Removal	75 days	Mon 3/2/20	Fri 6/12/20	[Summary bar]																																				
12	(8b) City Paving Efforts (\$500,000)	75 days	Mon 8/31/20	Fri 12/11/20	[Summary bar]																																				
13	(9) Cash Collection Period	31 days	Mon 1/4/16	Mon 2/15/16	[Summary bar]																																				
14	(10) 2nd Cash Collection Period	35 days	Mon 7/17/17	Fri 9/1/17	[Summary bar]																																				
15	(11) Bond Sales	22 days	Tue 6/26/18	Wed 7/25/18	[Summary bar]																																				

Default [Summary bar] Plan [Green bar] Design [Blue bar] Construction [Red bar] Milestone [Diamond] Summary [Arrow]