

AD-100 and Central Balboa Sewer & Water Improvements

"30-DAY ADVANCED VIEW" PLANNED CONSTRUCTION SCHEDULE

UPDATED AS OF: November 19, 2010
(schedule subject to change due to construction & weather conditions)

CONSTRUCTION LOCATION	NATURE OF WORK	ESTIMATED CONSTRUCTION TIMING	
		START	COMPLETION
Alley 256-G	Trenching - Dry Utilities	12/20/2010	12/29/2010
13th Street	Vault Setting	11/16/2010	11/17/2010
12th Street	Trenching - Sewer	09/15/2010	09/23/2010
12th Street	Vault Setting	12/03/2010	12/04/2010
Alley 256-H	Trenching - Sewer	09/30/2010	11/05/2010
Alley 256-H	Trenching - Water	11/08/2010	11/24/2010
11th St @ Alley 256-I	Sewer Manhole Setting	11/08/2010	11/10/2010
11th Street	Vault Setting	11/08/2010	11/09/2010
11th Street	AT&T Manhole Setting	11/09/2010	11/10/2010
Alley 256-I	Trenching - Sewer	11/11/2010	12/21/2010
Alley 256-I	Trenching - Water	11/03/2010	11/05/2010
10th Street	Vault Setting	11/15/2010	11/16/2010
10th St @ Alley 256-J	Sewer Manhole Setting	12/22/2010	12/28/2010
9th Street	Vault Setting	11/18/2010	11/19/2010
9th Street	AT&T Manhole Setting	11/22/2010	11/23/2010
Balboa Blvd @ Alley 248	Potholing - Dry Utilities	10/08/2010	10/08/2010
Balboa Blvd @ Alley 248	Vault Setting	11/04/2010	11/05/2010
Balboa Blvd @ Alley 249	Potholing - Dry Utilities	10/08/2010	10/08/2010
Balboa Blvd @ Alley 249	Vault Setting	11/05/2010	11/06/2010
Alley 249, 256-L, 250	Trenching - Dry Utilities	10/12/2010	11/12/2010
Balboa Blvd, east & west of 7th St	Trenching - Dry Utilities	11/08/2010	11/30/2010
Boardwalk: Alley 249 to 251	Trenching - Water	10/12/2010	10/25/2010
Alley 251, 256-M, 252	Trenching - Dry Utilities	TBD	TBD
Balboa Blvd @ Alley 250	Vault Setting	10/21/2010	10/22/2010
Balboa Blvd @ Alley 251	Vault Setting	10/27/2010	10/28/2010
Boardwalk: Alley 252 to 253 & Island Ave.	Trenching - Water	10/27/2010	11/03/2010
Balboa Blvd, east & west of 6th Street	Trenching - Dry Utilities	12/01/2010	12/17/2010
Balboa Blvd @ Alley 253	Vault Setting	10/25/2010	10/26/2010
Island Avenue	Vault Setting	11/01/2010	11/02/2010
Balboa Blvd @ Alley 255	Vault Setting	11/03/2010	11/04/2010
Alley 255 & 256-O	Trenching - Water	11/29/2010	12/16/2010
Medina Way	Vault Setting	10/18/2010	10/20/2010
Coronado Street - Vault #1	Vault Setting	10/12/2010	10/15/2010
Coronado Street - Vault #2	Vault Setting	11/29/2010	12/01/2010
Alley east of Coronado	Vault Setting	TBD	TBD
Adams Street	AT&T Manhole Setting	12/02/2010	12/03/2010

Please refer to map for alley numbering convention

Potholing

Potholing is typically a one-day event where work takes place during normal business hours. Street/alley access may be limited during construction, but will reopen at the end of the work day.

Vault/Manhole Setting

Vault/manhole setting involves the installation of the utility structures. This process may take a multiple days and can potentially restrict a limited number of on-street parking spaces; however, property access restriction is typically not expected after business hours.

Mainline Trenching & Restoration

Mainline trenching & restoration will typically take three weeks per block. Please expect alley access restrictions during this period. Notifications will be distributed prior to mobilization at each location. Please note the special instructions detailed on the notices regarding parking relocation, street sweeping, and trash collection. Two parking permits will be distributed to each property prior to the alley closure period.