Manager's Report

November 9, 2011





Dredging – Rhine Channel

Status

- Dredging Phases I, II, III, Marina Park, American Legion, 15th
 Street public pier and pumpout pier, and all "re-dredge" areas:
 Complete
- Pile Driving Phases I, II, III, American Legion areas: Complete
- Miscellaneous Dock Work (pile guide rollers installation, and related deck board replacement): Nearly Complete
- Pile Loading / Unloading at the Rhine Wharf: Complete
- Disposal Scows: Will leave the harbor soon
- Crane Barge: Will leave the harbor on Saturday
- Excavator Barge: Will remain in current location by "H" Mooring Field until Lower Bay Project begins
- Contractor demobilized: Early next week


Location of Excavator Barge







DRAFT











Figure 1
Additional Dredging and Pile Replacement (9-30-2011)
American Legion Post 291, Newport Beach, CA

DRAFT







American Legion – Pile Removal




American Legion – Dock Removal




American Legion Dredging



American Legion – Dock Re-Attachment



15th Street Dredging







15th Street Dredging






Port of Long Beach











Port of Long Beach Disposal











Dredging – Rhine Channel

Goal

To have a successful project while minimizing the impact to the property owners, businesses and boaters to the best of our ability.

Lower Bay Dredging - Status

- Bids were opened on Friday, October 28
- Results:

1.	DD-M Leasing Company, Inc.	\$6,193,555
2.	R.E. Staite Engineering, Inc.	\$6,387,640
3.	Vortex Marina Construction, Inc.	\$8,967,000
4.	American Construction Co., Inc.	\$11,164,800

- Contract awarded soon
- Memorandum of Agreement with City for cost sharing:
 Currently under review at Washington DC Corps HQ
 - This affects the award of the optional dredge items
- Anticipated Dredge Start Date: Early January



Lower Bay Bathymetry May 2011 Survey INROADS ALIGNMENT FILE: NP 2010.alg Red < -10 ft MLLW Yellow = -10 ft to -15 ft MLLW Green = -15 ft to -20 ft MLLW

Blue > -20 ft MLLW

Other Issues

Sea Lion season is over. Quite summer with only a few nights of patrols.

- Tidelands Management Committee
 - Next meeting Wednesday, November 9, 4:00 PM
 - Topics:
 - Balboa Marina Public Dock
 - Balboa Island Bulkhead Study Update
 - Lower Bay Dredging Update
 - Agendas posted: http://newportbeachca.gov/index.aspx?page=1822

Next Meeting

January 11, 2012

6:00 PM

Note: December Meeting Cancelled

For More Information

- http://www.newportbeachca.gov/HarborResources
- Chris Miller, Harbor Resources Manager
 - cmiller@newportbeachca.gov
 - **(949) 644-3043**
- Shannon Levin, Harbor Resources Supervisor
 - shannon@newportbeachca.gov
 - (949) 644-3041