

## **CITY OF NEWPORT BEACH**

## COMMUNITY DEVELOPMENT DEPARTMENT BUILDING DIVISION

100 Civic Center Drive | P.O. Box 1768 | Newport Beach, CA 92658-8915 www.newportbeachca.gov | (949) 644-3200

## FIRE SPRINKLER NFPA 13D SYSTEM ROUGH INSPECTION CHECKLIST

		<u>YES</u>	<u>NO</u>
1.	Riser Construction and Location Approval		
	a. Drain valve		
	b. Backflow device (single check)		
	c. Bell activation device		
	d. Inspector's test valve		
	e. Riser sized per approved plans		
2.	Pressure Test		
	a. System tested at operating pressure for 2 hours		
	b. Pressure gauge installed		
3.	Sprinkler Heads shall not be installed in the fittings prior to the fittings		
	being cemented in place (temporary test plugs)		_
	a. Installation and spacing of temporary test plugs		
4.	Piping		
	a. Material installed per plan		
	b. Hangers per codes/prevent upward movement		
	<ul> <li>All CPVC piping shall be installed by persons who have been certified by the manufacturer for installation of CPVC piping</li> </ul>		
	d. Piping protected from damage		
5.	Bell		
	a. Wiring installed per code		
	b. Boxes installed at proper locations		
NOTE	CPVC plastic pipe in the garage shall not be exposed. Sprinklers that	are listed as	"Quick

<u>NOTE:</u> CPVC plastic pipe in the garage shall not be exposed. Sprinklers that are listed as "Quick Response" or "Residential" must be used.

CORRECTIONS AND NOTES:

FIRE SPRINKLER NFPA 13D SYSTEM ROUGH INSPECTION APPROVED:			
	PERMIT #:		
BY:	DATE:		