



CITY OF NEWPORT BEACH

COMMUNITY DEVELOPMENT DEPARTMENT BUILDING DIVISION

100 Civic Center Drive | P.O. Box 1768 | Newport Beach, CA 92658-8915
www.newportbeachca.gov | (949) 644-3200

FIRE SPRINKLER NFPA 13D SYSTEM FINAL CHECKLIST (RESIDENTIAL)

	<u>YES</u>	<u>NO</u>
1. Water meter proper size	<input type="checkbox"/>	<input type="checkbox"/>
2. Fire sprinkler system installed per the approved plans	<input type="checkbox"/>	<input type="checkbox"/>
3. All construction covers removed from sprinkler heads	<input type="checkbox"/>	<input type="checkbox"/>
4. Cover plates are NOT to be installed, but shall be available on the jobsite	<input type="checkbox"/>	<input type="checkbox"/>
5. All tape and paint removed from sprinkler heads	<input type="checkbox"/>	<input type="checkbox"/>
6. Finish trim installed around sprinkler heads	<input type="checkbox"/>	<input type="checkbox"/>
7. Proper signage posted at all required locations	<input type="checkbox"/>	<input type="checkbox"/>
8. Flow test conducted and bell tested	<input type="checkbox"/>	<input type="checkbox"/>
9. Location of inspector's testing valve in approved location	<input type="checkbox"/>	<input type="checkbox"/>
<u>SYSTEMS:</u>		
10. Clearances around sprinkler heads and riser - no obstructions	<input type="checkbox"/>	<input type="checkbox"/>
11. Operating pressure gauge installed at riser showing proper water pressure	<input type="checkbox"/>	<input type="checkbox"/>
12. Back flow preventer installed	<input type="checkbox"/>	<input type="checkbox"/>
13. System installed per manufacturers specifications	<input type="checkbox"/>	<input type="checkbox"/>

NOTES: _____

FIRE SPRINKLER NFPA 13D SYSTEM FINAL APPROVED:	
BY: _____	PERMIT #: _____
	DATE: _____