

Task Progress Report

Progress Report # 005

Reporting Period: June 1 to August 31, 2007

Submittal Date: **September 11,**

2007

Agreement No: 46-0000-4498

Project Name: **Integrated Regional Water Management Plans - Newport Bay Watershed Program**

Contractor Name: City of Newport Beach

Program Director/Designated Representative: Dave Kiff /Robert Stein

Summary of Work Completed During This Reporting Period

<u>Task</u>	<u>Deliverable by Subtask #</u>	<u>Due Date</u>	<u>% of Work Complete</u>	<u>Date Submitted</u>
2.4.1 Program Kickoff	1. Complete Contract		100%	5/31/06
	2. WSC Meeting		100%	11/28/06
	3. Executive Meeting	4/12/07	0%	
	4. Define Direction/Priorities	4/12/07	50%	
	5. Hire Consultants	5/1/07	70%	
2.4.2 Data Collection/Synthesis and GIS and Website Expansion	2.4.2.1 Review studies	12/0612/0	90%	3/07
	2.4.2.2 Survey Local Planning Efforts	64/076/07	90%	
	2.4.2.3 – Presentation of findings	4/07	75%	
	2.4.2.4 – Preparation of Policy and Prioritization Guidelines	11/07	10%	
		12/07		
	2.4.2.5 – GIS Subcommittee		50%	
	2.4.2.6 - GIS Database Expansion		10%	
	2.4.2.7 – Web Site Development		35%	
2.4.3 Integrated Regional Watershed management Plan Formulation	2.4.3.1 Lower Newport Bay Harbor Area Management Plan	10/07	35%	
	2.4.3.2 Upper Newport Bay Management Plan	11/07	5%	
	2.4.3.3 San Diego Creek Watershed Strategic Plan	11/07	80%	
	2.4.3.4 Integrated Regional Watershed Management Plan	12/07	20%	